

City of Sanford
Department of Water & Sewer Utilities
Sewer Infrastructure Rehabilitation Project



A component of the Lake Monroe Watershed Protection Program

Project Update – January 2010



Sewer pipe lining was completed in the Sanora Subdivision during December 2009.

Sewer pipe lining activities were completed in the Sanora Subdivision during the month of December 2009. To date, pipe lining activities have been completed in the Wynnewood, Sunland, and Sanora Subdivisions. A major manhole defect was discovered and a repair will be completed within the Sanora Subdivision in January. In addition to performing work, City staff and contractors have been answering on-site questions from local residents about repair and surveying activities.

Sewer pipe lining activities are anticipated to begin in the Park Ridge Subdivision beginning in January 2010. The City of Sanford has mailed letters to residents in this area to inform them of these events.

Manhole surveying activities have been completed in the Wynnewood Subdivision and will continue in the Sunland and Sanora Subdivisions through January 2010. The *Sewer Rehabilitation Schedule* table presents an updated schedule of work to be completed.

Sewer Rehabilitation Schedule

Subdivision	Sewer Pipe Lining	Manhole Surveying
Wynnewood	Completed	Completed
Sunland	Completed	January 2010
Sanora	Completed	January 2010
Park Ridge	January 2010	January – February 2010
Woodmere (Praver Homes)	To Be Determined	To Be Determined
Carriage Cove	To Be Determined	To Be Determined
County Club	To Be Determined	To Be Determined
Part of Hidden Lakes	To Be Determined	To Be Determined



A TV camera is pulled through the newly lined sewers to assure high quality work.